COMPLETION REPORT

1	Name of the work	*Construction of RCC drain & Covering slabs to Back side of Govt School in Mallasandra Colony, in W. No. 13, in SSD*
2	Sanctioned Estimate No. & Date	EE/DD/TJ/383/12-13 5-2-13
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	EE/DD/WO/40/13-14 10-7-13
5	Name Of Contractor	*Sri. N. Thippeswamy, Shashi Nivas, 1st Cross, Saraswathipuram, Bangalore Gate, Chitradurga- 577501.*
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	180 days
7	Measurement recorded in	1685/11-12, 168440-44
8	Check Measurement of the Asst	1685/11-12 page 168440-44
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	G. Nagabhushan. AE
	b) Asst. Exe Engineer	Ramachendra Murthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15,00,000=00	1403143=00	—	96857=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು